BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	*Improvements to Roads & drains at Bagalagunte Old Village Harijana colony in Ward No 14 Bagalagunte*
2	Estimated cost and Technical Sanction NO and Date	Rs.150.00 Lakhs, T.S No.62/19-20, 16.11.2019
3	Amount of Tender	15000000.00
4	Job Code No	014-20-000018
5	Name & Address of the contractor	KRIDL
6	Aggrement No & Date	EE/DD/AGR/475/19-20, Dt.31.12.2019
7	No. & Date Under which the woirk order has been issued	EE/DD/WO/475/19-20, Dt.31.12.2019
8	Time limit Originally fixed for completion of time	180 Days
9	Date of application of contractor requesting for extension	28.06.2019
10	Date of receipt of application in Sub Division	—
11	Weather time extended	Yes
12	Due date of Starting the work	30.06.2019
13	Due date of completion of the work	30.04.2021
14	Actul Date of completion of the work	28.06.2019
15	Progress achieved during first extension	–
16	Time extension period applied for	29.06.2019 to 30.04.2021
17	No of Days	305 Days
18	Time Extension Recommended	Yes

Scanned with CamScanner

Sl	DESCRIPTION	DETAILS
19	Whether original application of contractor enclosed	-
20	The balance work to be executed	NIL
21	Approximate time required for completion on the work	300 Days
22	Work charge establishment expenditure incurred after expirey of the due date of completion	-
23	Wether notice as per clause (2) of aggreement if so, No	-
24	Weather Reply received action taken on the contractor	YES
25	Rate of Fine recommended by Asst.Executive Engineer	Recommanded Without Penalty
26	Remarks of Executive Engineer	Penalty @ Rs 15/day

ASSISTANT ENGINEER

EXECUTIVE ENGINEER
Dasarahalli Division

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಪಿ.ಪಿ.ಎಂ.ಸಿ
ಬೆಂಗಳೂರು-560073

Chief Engineer
Dasarahalli Zone
B.B.M.P.

Scanned with CamScanner

BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -02

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	Improvements to Roads & drains at Bagalagunte Old Village Harijana colony in Ward No 14 Bagalagunte
2	Sanction Estimate Cost Rs.in Lakhs	150.00 Lakhs
3	Tender amount Rs. In Lakhs (Including T.P)	15000000.00
4	Time Given to complete the tender work in Days From-To	31.12.2019 to 29.06.2020
5	Progress achieved during the given tender period Rs. in Lakhs	-
6	Balance Progress amount to be completed during EOT Rs.in Lakhs	-
7	EOT Required to complete the balance work in Days, From-To	305Days 29.06.2019 to 30.04.2021
8	Penalty to be levied per day (0.10% per day for the balance progress amount i.e column (6) maximum up to 10% of the tendered amount	Rs 15 / day

Note : To substanciate financial progress i.e column No. (5)relavent records viz M.B Bill form etc., to be shown to the EOT approving authority for confirmation.

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION

EXECUTIVE ENGINEER
Dasarahalli Division

Chief Engineer
Dasarahalli Zone
B.B.M.P,

Scanned with CamScanner